Task name	Assigned Status	Quarter 4, 2021 Quarter Oct Nov Dec Jan F	er 1, 2022 Quarter 2, 2022	22 Quarter 3, 2022	Quarter 4, 2022	Quarter 1, 2023	Quarter 2, 2023	Quarter 3, 2023	Quarter 4, 2023				5	Quarter 1, 2025	Quarter 2, 2025	Quarter 3, 2025	Quarter 4, 2025	Quarter 1, 2026	Quarter 2, 202	6 Quarter 3, 2	026 Quarter 4, 2	2026 Quar	ter 1, 2027 Qu	arter 2, 2027	Quarter 3, 2027		7 Quart
		Oct Nov Dec Jan F	reu imai Apr May .	Juli Aug Sep	Oct Nov Dec	Jali Feb Mar	Api iviay Jun	Jul Aug Sep	OCI NOV Dec	Jan Feb Mar Apr	Today Jun Jul	I Aug Sep Oct	Nov Dec J	Jan Feb Mar	Apr May Jun	Jui Aug Sep	Det Nov Dec	Jaii reb Mar	Apr May	Jul Aug	Sep Oct Nov	Dec Jan	reu iviar Apr	Iviay Jun .	oui Aug Sep	OCI NOV	Dec .
1		Initial Bad	ckground Reports 03/01/2022 -	- 01/11/2024																							
1.1 Site Geotechnical Study	C Cam • Done		echnical St																								
1.2 Traffic Impact Study	Crozier In progr									Traffic Impact Study	C																
1.3 Hydrogeological Study (Site Groundwater Table)	C Crozier Done							Hydrogeological Study (Si	Site Groundwater Table)		C																
1.4 Environmental Impact Study	A Azim • In progi									Environmental	Impact Study		A														
2			Well System Expansion 03/01/2	/2022 - 28/11/2025																							
2.1 Well Test Drilling and Investigation Program	C Crozier Done	Well Tes	est Drilling and Investigation Progra	ram c																							
2.2 Municipal Well Design	C Crozier Done			Municipal	l Well Design																						
2.3 Municipal Well Construction and Testing	Crozier • Done				Ļ	→	Municipal Well Const	truction and Testing		С																	
2.4 Permit To Take Water and Source Protection	Crozier In progr								L L		Permit To Take	Water and Source Protectio			C												
2.5 Pump House, Treatment and Reservoir Expansion	© T O P O P O P O P O P O P O P O P O D O O D O O D O O D O O D O O D O O D O O D O O O D O O O D O O O D O O O D O O O D O O O D O O O O O O O O O O										Pump House, Tre	eatment and Res															
2.6 Pump House, Treatment and Reservoir Expansion	unassigned • Open											4	P	Pump House, Treatmer	nt and Reservoir Expansion	Construction											
3								E	External Sanitary Servici	ng । 29/09/2023 - 31/03/2026	5																
3.1 External Sanitary Servicing Strategy Alternative Eva	© TO • Done							Ex	xternal Sanitary Servicing	Strategy Alternative	ТО																
3.2 Cross Municipal Servicing Agreement	GC TO TO Open										Cross M	Municipal Servicing Agreeme	t	GC TO TO													
3.3 External Geotechnical Investigation	C Cam • Open										External Geotechni	ical Investigation															
3.4 External Sanitary Design	© TO TO In progr										External Sanitary	Design		C 10 10													
3.5 External Sanitary ECA	© TO TO Open												External Sanit	ary ECA	C TO TO												
3.6 External Sanitary Construction and Commissioning	unassigned • Open														External San	tary Construction and Com	nissioning										
4								11	Internal Site Works 02/2	10/2023 - 03/10/2025																	
4.1 Internal Servicing Design	© TO In progr									Interr	nal Servicing Design			CTO													
4.2 Site Preparation and Earthworks	unassigned • Open												Site Pr	reparation and Earthwo	orks												
4.3 Internal Civil Works CLIECA	© TO Open											Internal	Civil Works CL	C TO													
4.4 Civil Construction Phase 1	unassigned • Open														Civil Construction Phase 1												
5 Utilities											Utilities 01/05/2024	4 - 29/05/2026															
5.1 Utility Design Preparation and Composite Utility Plan	C Crozier Open										Utility	y Design Preparation and Co	nposite Utility	С													
5.2 Utilities Construction	unassigned • Open																Uti	ilities Construction									
5.3 External Utility Upgrades Design	C Crozier • Open										Exter	ernal Utility Upgrades Design		С													
5.4 External Utility Construction	unassigned • Open														External Utility	Construction											
6																			_		01/06/2026 - 30/07/2026						
6.1 Final Approval of Subdivision Phase #1 and Registr	GC TO Open																		Fi	nal GC TO							
6.2 Obtain Building Permits	GC TO Open																			Obtai Gc	то						